



SD WL 60008

Lyon Rural Elec. Urd Staking Sheet
 Work Order No.- 5814 Sheet- 1 of 1
 Map Reference-- SIoux Line- 2-J
 Location- 12-7-2 SD Twp T-100-N R-48-W

UR1-48 (1-ph plowing)	650	Type of Cable	No. of Wires	Line Feet	Actual Feet	Work Plan 740c
UR1-48 (3-ph plowing)		1/0 Urd Pri. cable	1	780	845	New Construction X
UR-48 BH (Backhoe)	55	4/0 Urd Pri. cable				System Improvement
UR6 (Boreing)	75	4/0-4/0-2/0 sec.				Ordinary Replacement
Ur2-48 (Trenching)		350 MCM sec.	1	15	15	Ret. no replacement

Stake No.	UM33 30" Flip	UM33 26" Lift	UM33 48" Flip	UM33 48" Lift	UM33 60" Flip	UM33 60" Lift	UM6-10 INSULATED CAP	UM6-21 3 Point	UM6-22 4 Point	UM3-1 1/0 Elbow	UM45-1 1/0 Term	UM2A-1 1/0 Splice	UM3-R Arres. Elbow	UM3-4 4/0 Elbow	UM45-4 4/0 Term	UM2A-4 4/0 Splice	UM6-6 Gr. Rod	1-ph Fuse Cab.	3-ph Fuse Cab.	Urd Trans.	UM5 Sec. Riser	UA1 1-ph Riser	UB2 2-ph Riser	UC2-1 3-ph Riser	
1-Add												1													
2-Add												1													
3-Add	1							1		3							1								
4-Add										1			1				1								
5-Add	installed 400 amp meter pedestal for member																								
	1							1		4		2	1				2								

